

Vol 1. THE EXPANDABLE HOME

A low-energy, low-cost, community build
home for life

Floor area 25m²
Fabric U value 0.14 W/m²K
Typical annual energy use unknown
Typical assembly time unknown
Difficulty level 2

IMPORTANT

By using this information you agree to the following terms and conditions.

Information is shared without any kind of warranty or guarantee

All Information is provided 'as is'. No representations or warranties express or implied are made regarding the Wikihouse Info, its accuracy, completeness, functionality or fitness for a particular use in a particular location. Please note WikiHouse building technologies are in a 'beta' mode, which means they are still in development.

You are solely responsible for the use of the information

By using this information you assume full responsibility for any loss resulting from use or inability to use the Wikihouse Info, and forever releases WikiHouse Foundation or other WikiHouse users from any liability for such loss; including but not limited to loss of profits, goodwill or assets.

You are responsible for meeting local codes and legislation

Users must satisfy themselves regarding the application of statutory requirements, local building regulations, codes, insurance certification or other requirements or recommendations relevant to the location where and materials with which they plan to build. Where appropriate you should always seek the advice of a relevant qualified professional.

You are responsible for using the information in a safe way

Users are responsible for ensuring that information they use or cause to be used is used in a way which is safe, and is not likely to cause harm during or after manufacturing, construction, use or disassembly.

Personal protective equipment (PPE)

All construction is dangerous. Always wear hard hats, eye protection, ear protection (malleting gets very loud), gloves, high visibility outfits and steel-capped boots. Where working at height is required, use a harness. Establish a 'safety first' culture on site, and encourage the continuous identification of hazards.

Difficulty level 2

Most of this assembly can be safely performed by a small team of any able-bodied people without formal construction skills. However, some tasks may require further knowledge, for example plumbing, mechanical ventilation and preparation of foundations. Other services, such as electrical installations and structural / building regulations certification can only be done or approved by a certified professionals. Consult a professional if you are unsure.

Working at height

This assembly requires a limited amount of working at height to complete the roof. Do a risk assessment, and use appropriate stepladder and / or scaffolding as well as Step Ups to minimise the risk of falling. If in doubt, refer to www.hse.gov.uk

First Aid

Before commencing, check there is a First Aid kit and appropriate Fire Extinguisher on site, and if possible, identify a qualified first-aider. Make sure you record important contact and medical information from everyone on site.

Site preparation



Make sure passers-by can't wander onto your site. It's also a good idea to warn neighbours in advance that there'll be some noise, especially from malleting.

Tools


For this assembly you will need:

- 1 x Step ladder (8ft or 10ft)
- 5 x Step Ups
- 1 x Mobile scaffolding
- 1 x Roof ladder
- 1 x Large tarpaulin rain cover
- 1 x Marquee (or other enclosed area) to store parts dry and off the ground.
- 5+ Mallets
- 2+ Electric screwdrivers with as many spare batteries as possible
- 1x Electric drill
- 1x Electric jigsaw
- 1x hand screw driver (to use as a lever)
- 1 x Staple gun
- 2 x Scissors / knife
- 4 x Large clamps
- 1 x Plasterboard filler trowel

YOU WILL NEED




Please download and cnc mill the wikihouse mallet found on the wikihouse website and wear correct safety equipment.



Total plywood sheets = 157 x (1220mm x 2440mm x 18mm)

1

Trench foundations
Concrete depth will vary.




Feedback or design modification suggestions / Notes Page

Please scan all your site notes from the process and compile them into a single document. Please upload them to your project folder or email them to:

1806278@students.ucreative.ac.uk

2




Feedback or design modification suggestions / Notes Page

Please scan all your site notes from the process and compile them into a single document. Please upload them to your project folder or email them to:

1806278@students.ucreative.ac.uk

3




Feedback or design modification suggestions / Notes Page

Please scan all your site notes from the process and compile them into a single document. Please upload them to your project folder or email them to:

1806278@students.ucreative.ac.uk

4




Feedback or design modification suggestions / Notes Page

Please scan all your site notes from the process and compile them into a single document. Please upload them to your project folder or email them to:

1806278@students.ucreative.ac.uk

5



Tops


Top part to frame to be placed once the frame is fully insulated.

Feedback or design modification suggestions / Notes Page

Please scan all your site notes from the process and compile them into a single document. Please upload them to your project folder or email them to:

1806278@students.ucreative.ac.uk

6



Skis


Fit to underside of the frame before raising.
Skis D1 & D2 to be used on the end frames.
For middle frames use D3 & D4.

Feedback or design modification suggestions / Notes Page

Please scan all your site notes from the process and compile them into a single document. Please upload them to your project folder or email them to:

1806278@students.ucreative.ac.uk

7




Raising the frame
Place connectors first, then
with a group of people lift
the frame into place.
Once lifted, place connect
the corners with C3.

Feedback or design modification suggestions / Notes Page

Please scan all your site notes from the process and compile them into a single document. Please upload them to your project folder or email them to:

1806278@students.ucreative.ac.uk

8




Feedback or design modification suggestions / Notes Page

Please scan all your site notes from the process and compile them into a single document. Please upload them to your project folder or email them to:

1806278@students.ucreative.ac.uk

9




Roof & exterior sheets
Decide on window location and size and with the use of the cnc mallet, attach roof and exterior sheets accordingly.

Feedback or design modification suggestions / Notes Page

Please scan all your site notes from the process and compile them into a single document. Please upload them to your project folder or email them to:

1806278@students.ucreative.ac.uk

10



Insulation

Wherever rolled insulation is used, two layers will be required: 100mm + 150mm = 250mm

Exterior inner panels & insulation


Place F10 panels on the exterior first, followed by the F11 connectors to finish exterior shell.

Feedback or design modification suggestions / Notes Page

Please scan all your site notes from the process and compile them into a single document. Please upload them to your project folder or email them to:

1806278@students.ucreative.ac.uk

11



Insulation

Wherever rolled insulation is used, two layers will be required: 100mm + 150mm = 250mm


Roof & exterior sheets
Decide on window location and size and with the use of the cnc mallet, attach roof and exterior sheets accordingly.

Feedback or design modification suggestions / Notes Page

Please scan all your site notes from the process and compile them into a single document. Please upload them to your project folder or email them to:

1806278@students.ucreative.ac.uk

12



Internal elements


Next place the internal components onto the insulation previously laid.

Feedback or design modification suggestions / Notes Page

Please scan all your site notes from the process and compile them into a single document. Please upload them to your project folder or email them to:

1806278@students.ucreative.ac.uk

13



Interior wall


Do not place final K1 panel ontop. Leave the wall open once these steps have been completed.

Feedback or design modification suggestions / Notes Page

Please scan all your site notes from the process and compile them into a single document. Please upload them to your project folder or email them to:

1806278@students.ucreative.ac.uk

14



Interior frame


Do not place final K6, K7, K8, K9 or K10 panels on top. Leave the wall open once these steps have been completed.

Feedback or design modification suggestions / Notes Page

Please scan all your site notes from the process and compile them into a single document. Please upload them to your project folder or email them to:

1806278@students.ucreative.ac.uk

15




Finishing the wall panel
Place insulation inside and
fix shut with the cnc mallet.

Feedback or design modification suggestions / Notes Page

Please scan all your site notes from the process and compile them into a single document. Please upload them to your project folder or email them to:

1806278@students.ucreative.ac.uk

16




Finishing the frame panel
Place insulation inside and
fix shut with the cnc mallet.

Feedback or design modification suggestions / Notes Page

Please scan all your site notes from the process and compile them into a single document. Please upload them to your project folder or email them to:

1806278@students.ucreative.ac.uk

17



Placing the panels inside


The frames are to be lifted and moved inside the frame with a group of approx 4+ people. Make the edge flush with main building body.

Feedback or design modification suggestions / Notes Page

Please scan all your site notes from the process and compile them into a single document. Please upload them to your project folder or email them to:

1806278@students.ucreative.ac.uk

18



Openings

Do not cut openings until you are ready to fit windows, unless you need them for access. This way, the chassis is protected from rain during the build.


Wrapping the building
Work upwards, giving at least 200mm overlap.
Ensure all folds are double wrapped and 'weathered' so water will run downwards.

Feedback or design modification suggestions / Notes Page

Please scan all your site notes from the process and compile them into a single document. Please upload them to your project folder or email them to:

1806278@students.ucreative.ac.uk

19



Vapour barrier
Staple the vapour barrier directly to the cnc milled ply. If you use a thinner vapour barrier, make sure you patch with tape over the staples.


Feedback or design modification suggestions / Notes Page

Please scan all your site notes from the process and compile them into a single document. Please upload them to your project folder or email them to:

1806278@students.ucreative.ac.uk

20

Flashing tape
Around entire opening
before fitting window



Expanding tape
Fit to windows seconds before installing unit and allow to expand. Pinch corners slightly to ensure no corner gaps. Check complete seal around unit. If possible add additional flashing tape to exterior. Wind will drive rain into even the smallest crack.


Windows & doors
Install as per manufacturer's instructions. In most cases, front face should be flush with chassis.

Feedback or design modification suggestions / Notes Page

Please scan all your site notes from the process and compile them into a single document. Please upload them to your project folder or email them to:


1806278@students.ucreative.ac.uk

21



Flashing tape

Place black flashing tape to front of battens.



Batters



Place battens every 1250mm, screw into ply and cut for openings.

Feedback or design modification suggestions / Notes Page

Please scan all your site notes from the process and compile them into a single document. Please upload them to your project folder or email them to:

1806278@students.ucreative.ac.uk

22



Zinc panels


Order zinc panels to size, remembering to leave space for openings. Fix with screws to battens once in place.

Feedback or design modification suggestions / Notes Page

Please scan all your site notes from the process and compile them into a single document. Please upload them to your project folder or email them to:

1806278@students.ucreative.ac.uk

23



Gutters


Do this before placing roof zinc panels. Once gutter style is chosen, order to size and fix with gutter fixings and screws.

Feedback or design modification suggestions / Notes Page

Please scan all your site notes from the process and compile them into a single document. Please upload them to your project folder or email them to:

1806278@students.ucreative.ac.uk

24




Roof zinc panels
Once gutter is fixed, fix roof
zinc panels with screws to
battens.

Feedback or design modification suggestions / Notes Page

Please scan all your site notes from the process and compile them into a single document. Please upload them to your project folder or email them to:

1806278@students.ucreative.ac.uk

25



Internal walls


Use mallet to make internal wall panel from cnc milled ply. No need to insulate this.

Feedback or design modification suggestions / Notes Page

Please scan all your site notes from the process and compile them into a single document. Please upload them to your project folder or email them to:

1806278@students.ucreative.ac.uk

26




Smaller interior wall
Use mallet to make internal
wall panel from cnc milled
ply. No need for insulation
here.

Feedback or design modification suggestions / Notes Page

Please scan all your site notes from the process and compile them into a single document. Please upload them to your project folder or email them to:


1806278@students.ucreative.ac.uk

27



Place internal walls
Follow floor plans to locate
internal walls and fix to
internal wall with screws.

28




Finished home

Furnish as you feel,
remembering lessons take
place in wikihouse hub
daily, including cnc furniture
design and build.

Feedback or design modification suggestions / Notes Page

Please scan all your site notes from the process and compile them into a single document. Please upload them to your project folder or email them to:

1806278@students.ucreative.ac.uk



Vol 2. EXPANDING YOUR HOME

A low-energy, low-cost, community build
home for life

Floor area 25m²
Fabric U value 0.14 W/m²K
Typical annual energy use unknown
Typical assembly time unknown
Difficulty level 2

